

Forestry Works Manager - Outline Risk Assessment Road

Contract No

Contract Start Date.....

Location(s).....

Contract Completion Date.....

FWM: Signature.....

Name..... Date.....

The Hazard	Location of the Hazard	Who could be harmed ?	Level of risk	Controls
Struck by timber	Forest road in the work site	Timber lorry drivers and Members of the Public	Med	Site planning - warning signs prohibition signs FWM to provide General Site Safety Rules to Haulier (to be passed to drivers). Safety Helmets. High Viz clothing.
Struck by machine	Forest road in the work site	Timber lorry drivers and Members of the Public	High	Site planning - warning signs prohibition signs FWM to provide General Forestry Site Safety Rules to Haulier (to be passed to drivers). Safety Helmets. High Viz clothing.
Lone Working	Work site & forest road used for access & egress	Timber lorry drivers	Med	Haulier must provide FWM with their lone working procedures.
Struck by vehicle during vehicle recovery	Work site & forest road used for access & egress	Timber lorry drivers Vehicle Recovery Personnel	High	FWM to provide Haulier with map of access routes, including limiting features. Haulier must provide FWM with their procedures for vehicle recovery.
Contact with OHPL	Forest access road (not in the near vicinity of the work site)	Timber lorry drivers	Med	Get height of OHPL measured by Electricity Company Warning Signs - as per FASTCO Booklet Access routes specified & OHPL on Map